

New 75,000 Gallon Elevated Water Storage Tank and Water Main Improvements Hamburg, Minnesota



HAMBU 148674

Project Update

Project Contacts

SEH

1390 Hwy. 15 South, Suite 200
PO Box 308
Hutchinson, MN 55350

Brody Bratsch

320.223.8418 (Cell)

bbratsch@sehinc.com

Justin Black

Project Manager

800.838.8666

952.913.0702 (Cell)

jblack@sehinc.com

Chad Katzenberger

Project Engineer

218.855.1720

218.820.6169 (Cell)

ckatzenberger@sehinc.com

Contractor

Maguire Iron, Inc.

PO Box 1446

Sioux Falls, SD 57101

605.334.9749

City of Hamburg

181 Broadway Avenue

PO Box 248

Hamburg, MN 55339

952.467.3232

May 12, 2020 | Project Update No. 3

This letter is being sent to inform you of the progress of construction activity on the above-referenced project. All dates and work listed are arrived at from the contractor's proposed schedule and/or phone conversations with the contractor and may vary due to schedule changes and weather.

As work progresses this spring, we will provide future Project Updates to keep you informed during the project. The updates can be found on the City of Hamburg website under Watertower Project.

<http://cityofhamburgmn.com/Watertower.aspx>. **Paper copies of future Project Updates will not be mailed. If you are interested in receiving future Project Updates by e-mail, please send your name, property address, and e-mail address to Julie Brinkman at jbrinkman@sehinc.com.**

All of the pipe work construction on the project is complete. The contractor finished placing black dirt and hydroseeding on Jacob Street yesterday. They also subcut the City Hall parking lot yesterday and are filling the parking lot with Class 5 today. The contractor is tentatively scheduled to place the first layer of bituminous the end of this week or the first part of next week, depending on how much it rains in the next couple of days. It will only take one day to complete the paving. The second (final) layer of bituminous will be placed at a later date. More information on the final paving will be provided in a future Project Update. The contractor will place "no parking" signs on the project prior to paving. **Once streets have been rolled and the bituminous has cooled, pavement can be driven on. However, please avoid parking or turning your wheels on the new pavement, if possible, as this can leave marks, especially in hot weather.**

The painting of the water tower started in recent weeks. Both the interior and exterior of the water tower is being painted and will be completed in the next month. In addition to adding to the anesthetics of the water tower, the coatings provide a protective seal to keep the steel from corroding, preserving the integrity of the structure.

Please remember that schedules can change at a moment's notice because of weather, delays by subcontractors, or other unforeseen events.

If you have any questions, issues or concerns that come up, please contact me at your earliest convenience so I can relay the information to the contractor.

Brody Bratsch, Resident Project Representative