

New 75,000 Gallon Elevated Water Storage Tank and Water Main Improvements Hamburg, Minnesota



HAMBU 148674

Project Update

Project Contacts

SEH

1390 Hwy. 15 South, Suite 200
PO Box 308
Hutchinson, MN 55350

Brody Bratsch

320.223.8418 (Cell)

bbratsch@sehinc.com

Justin Black

Project Manager

800.838.8666

952.913.0702 (Cell)

jblack@sehinc.com

Chad Katzenberger

Project Engineer

218.855.1720

218.820.6169 (Cell)

ckatzenberger@sehinc.com

Contractor

Maguire Iron, Inc.

PO Box 1446

Sioux Falls, SD 57101

605.334.9749

City of Hamburg

181 Broadway Avenue

PO Box 248

Hamburg, MN 55339

952.467.3232

May 5, 2020 | Project Update No. 2

This letter is being sent to inform you of the progress of construction activity on the above-referenced project. All dates and work listed are arrived at from the contractor's proposed schedule and/or phone conversations with the contractor and may vary due to schedule changes and weather.

As work progresses this spring, we will provide future Project Updates to keep you informed during the project. The updates can be found on the City of Hamburg website under Watertower Project.

<http://cityofhamburgmn.com/Watertower.aspx>. **Paper copies of future Project Updates will not be mailed. If you are interested in receiving future Project Updates by e-mail, please send your name, property address, and e-mail address to Julie Brinkman at jbrinkman@sehinc.com.**

The contractor finished installing water main, water services, and hydrants on Jacob Street last week Friday. They should finish water main construction at the City Hall parking lot today. There will be one more temporary water shutdown as the contractor works to fix a water valve. Notice will be provided to affected residents prior to this shutdown.

The contractor should finish preparing the Class 5 on Jacob Street today for paving later this week. The contractor intends to place the first layer of bituminous on Wednesday or Thursday. It will only take one day to complete the paving. The second (final) layer of bituminous will be placed at a later date. More information on the final paving will be provided in a future Project Update. The contractor will place "no parking" signs on the project prior to paving. **Once streets have been rolled and the bituminous has cooled, pavement can be driven on. However, please avoid parking or turning your wheels on the new pavement, if possible, as this can leave marks, especially in hot weather.**

Water tower coatings will continue into next month. More information will be provided in a future Project Update when the water tower is scheduled to be put into service.

Construction is usually very interesting to children. However, there are many hazards on a construction site, and even the safest work area can be dangerous. The large equipment has a lot of blind spots and it is hard to see everything or everyone. Do not climb on or play near dirt piles, equipment, or work areas. Your cooperation in keeping children (and pets) away from the work area and equipment at all times is required and appreciated.

Please remember that schedules can change at a moment's notice because of weather, delays by subcontractors, or other unforeseen events.

If you have any questions, issues or concerns that come up, please contact me at your earliest convenience so I can relay the information to the contractor.

Brody Bratsch, Resident Project Representative

Short Elliott Hendrickson Inc.
1390 Hwy. 15 South, Suite 200
PO Box 308
Hutchinson, MN 55350



Project Update

**New 75,000 Gallon Elevated Water Storage
Tank and Water Main Improvements
Hamburg, Minnesota**